

RECORDS OF FRIABLE AND NONFRIABLE ACBM
(FORM B)

Inspection Dates(s): June 7, 2018

THREE-YEAR REINSPECTION

					CDS CODE 57 72710 6056527	
SCHOOL Plainfield Elementary School					SCHOOL PHONE NUMBER (530) 662-9301	
ADDRESS	(NUMBER)	(STREET)	(CITY)	(ZIP)		
20450 County Road 97			Woodland	95695		

-IMPORTANT-

Each building and functional space with friable ACBM or friable assumed ACBM listed on this form requires completion of Form C (PHYSICAL AND HAZARD ASSESSMENT OF FRIABLE ACBM OR FRIABLE ASSUMED ACBM). Indicated location of material on blueprint, diagram or narrative in square or linear feet, and attach a copy. (Sec. 763.93).

LINE	BUILDING NAME & FUNCTIONAL SPACE <small>(Indicate Address if Different From Above)</small>	CHECK ONE			CHECK ONE			
		SUR- FACING	TSI	MISC	ACBM		ASSUMED ACBM	
					FRIABLE	NON-FRIABLE	FRIABLE	NON-FRIABLE
1.	WING C			X				X
2.								
3.								
4.								
5.								
6.								
7.								
8.								
9.								
10.								
11.								
12.								
13.								
14.								
15.								
16.								
17.								

Z:\Clients\Yolo County Office of Education\18-4797 Plainfield School - Wing C - 3 Year Reinspection\Site\Plainfield School - Wing C\Plainfield - Form B.wpd

See attached "Homogeneous Materials Records" for all materials and their locations by building. On Form B all buildings are listed, and a summary of all non-friable and friable material is provided. Friable materials and their locations are listed separately under each building on Form B.

**THREE-YEAR REINSPECTION
HOMOGENEOUS ACBM RECORDS**

Date of Inspection: June 7, 2018

District: Yolo County Office of Education

Inspector: Blake Howes

School: Plainfield Elementary School

Building: C Wing

Material Class	Material	Homo. Mat. #	% Asb.	Ft ² (S)/L.F.(L)	Location	Condition: Code & Comments	Friable Yes/No
M	12" Beige & Brown Mottled Vinyl Floor Tile	1	Assumed Positive	700 S	Large open room	(1)	N
M	Light Blue Speckled Sheet Vinyl Flooring	2	Assumed Positive	1,100 S	Classrooms	(1)	N
M	Tan Speckled Sheet Vinyl Flooring	3	Assumed Positive	500 S	Student Restrooms	(1)	N
M	Gold Pebbled Sheet Vinyl Flooring	4	Assumed Positive	50 S	Women's staff restroom	(1)	N
M	Brown Pebbled Sheet Vinyl Flooring	5	Assumed Positive	50 S	Men's staff restroom	(1)	N
M	Carpet Adhesive	6	Assumed Positive	2,000 S	Throughout	(1)	N
M	Drywall	7	Assumed Positive	4,000 S	Throughout	(1)	N
M	2'x4' Ceiling Panels	8	Assumed Positive	4,560 S	Throughout	(1)	N

Z:\Clients\Yolo County Office of Education\18-4797 Plainfield School - Wing C - 3 Year Reinspection\Site\Plainfield School - Wing C\Plainfield - HMR.rpt

CONDITION CODE

General Condition: (1) Good (2) Damaged (3) Significantly Damaged (25% or more)
Change in Condition: (4) No (5) Yes (If Yes, explain under comments)
Abated: (6) Repaired (7) Removed (8) Encapsulated (9) Enclosed (10) Isolated & Restricted
Miscellaneous: (11) Inaccessible, no inspection data (12) Other (Explain under comments) (13) Non-Asbestos/Not Inspected

CONSULT ORIGINAL AND SUPPLEMENTARY INSPECTION REPORTS FOR MATERIALS WITH TRACE AMOUNTS OF ASBESTOS



WING C

Plainfield
Elementary School

Blake Howes

Yolo County Office of Education
Plainfield Elementary
20450 County Road 97
Woodland, CA 95695

Entek Consulting Group, Inc.
4200 Rocklin Road, Suite 7
Rocklin, CA 95677
Map Not to Scale

AHERA 3 Year Reinspection
Performed by: Blake Howes
June 7, 2018
Project #18-4797